

**NEXT WEEK: JUNE 1<sup>ST</sup> – 4<sup>TH</sup> (No work on Memorial Day)**

- **Bridge Work**
  - Bridge Demo will continue all week, 6:00AM to 3:00PM each work day.
  - **One way traffic access across west side of bridge controlled by temporary traffic signals.**
  - **River navigation CLOSED at bridge – buoys in place.**
- **Alice Street to Harriet Street:**
  - **From Alice St to Louisa St, crew will be removing old sidewalk next to east buildings and grading for new sidewalk.**
    - **Crew will also abandon old foundation window wells in these 2 blocks once sidewalk is removed.**
    - **Pedestrian access to businesses will remain open on gravel during this timeframe – crew members to assist with access during work hours.**
    - **New concrete sidewalk scheduled to be poured week of June 7<sup>th</sup>.**
  - Water services from Louisa St to Cornelia St.
  - Continue water main installation from Cornelia St to Harriet St.
  - Storm sewer installation from Louisa St to Harriet St.
  - Crew may start roadway grading from Louisa St to Cornelia St later in the week.
  - **Cornelia St and Catherine St access to remain CLOSED.**
- **Harriet Street to Minerva Street:**
  - No work planned next week.
  - **WIS 23 from Harriet St/CTH F to Minerva St to remain CLOSED. – local traffic access maintained to properties within work zone only.**



