

7/2/2021 Construction update below for the next few weeks.

There will be no work on Monday, July 5th. Wishing everyone a safe and happy Independence Day!

- Bridge Work:

- Next week: finish forming the deck
- Week of 7/12: install rebar for bridge deck
- **Week of 7/19: pour concrete bridge deck**

- Alice Street to Harriet Street:

- Next week: finish concrete work (sidewalk, median, driveways) and start final roadway base grading
- **Week of 7/12: asphalt paving**
- **Week of 7/19: restoration and hopefully shift traffic to the east side of Main Street on the new asphalt pavement by the end of the week**

- Harriet Street to Minerva Street (West Harriet & Washington Streets)

- Next 3 weeks: continue with removals, pipe installation (water main, sanitary sewer, storm sewer), and start grading the roadway working from north to south

