

## AUGUST 30<sup>TH</sup> – SEPTEMBER 3<sup>RD</sup>

### • Bridge Work:

- Finish cleaning up demolition operations
- Start setting bridge deck supports & beams

### • Main Street / Downtown:

- Monday: Finish water services between Alice St and Ann St.
- Tuesday/Wednesday: Install water main from Ann St to Louisa St.
- Thursday/Friday: Install storm sewer from Ann St to Louisa St.
- Roadway grading may start near Alice St.
- Side Street Access on the west side of Main Street:
  - Ann St to remain **CLOSED** all of next week.
  - Alice St & Louisa St: One of these side streets will be **CLOSED** depending on the daily operations, but both won't close at the same time.
  - Cornelia St & Catherine St to remain open.

### • West Harriet & Washington Streets north of Courthouse

- Sidewalk removals and grading throughout the week.
- Crew to set string line and grade for curb & gutter.
- Friday 9/3: Curb & gutter scheduled to be poured from Catherine St up to Lucy St.

