

## NEXT WEEK SEPTEMBER 13<sup>TH</sup>-17<sup>TH</sup> :

- Bridge Work:

- Next week: Install bridge deck plywood all week
- Week of 9/20: install bridge deck rebar
- Week of 9/27: finish forming & installing rebar, deck pour anticipated later in the week (9/30 or 10/1)

- Main Street / Downtown:

- Next week:
  - Finish installing water services from Ann St to Louisa St
  - Later in the week, install water main at Louisa St intersection and continue up to Cornelia St
  - Side Street Access on west side of Main Street:
    - Alice St to remain open all week
    - Ann St to remain CLOSED all week
    - Louisa St will CLOSE likely Wednesday 9/15 in the afternoon
    - Cornelia St & Catherine St to remain open all week
- Week of 9/20: install storm sewer and water services from Louisa St to Cornelia St

- West Harriet & Washington Streets north of Courthouse

- Next week: Finish grading roadway gravel in preparation for paving
- Week of 9/20: topsoil placement and pavement milling at north end Minerva St intersection
- Week of 9/27: pave lower layer of asphalt

