

WEEK OF SEPTEMBER 20TH THROUGH 25TH

- Bridge Work:
 - Next week: Finish installing deck plywood, start installing rebar
 - Week of 9/27: finishing forming & installing rebar, deck pour anticipated later in the week (9/30 or 10/1)

- Main Street / Downtown (next week, 9/20 – 9/24)
 - Pipe crew:
 - Mon – Wed: install storm sewer from Louisa St to Catherine St
 - Thu – Fri: install water services from Louisa St to Cornelia St
 - Grading crew:
 - **Mon – Tue: remove sidewalk in front of buildings in the 300 block from Ann St to Louisa St, block up old window wells, grade for new sidewalk**
 - Wed – Fri: roadway grading and rock placement starting in front of old Riverwood Restaurant and working north
 - Concrete crew:
 - **Wed: scheduled to pour new sidewalk in 300 block from Ann St to Louisa St along buildings; sidewalk to re-open on Thursday**
 - Side Street Access on west side of Main Street (at least 2 side streets to remain open at all times, timing of closures may vary)
 - Alice St: open on Mon & Tue; CLOSED Wed, Thu, Fri
 - Ann St: remain CLOSED all week
 - Louisa St: re-open Mon or Tue and remain open rest of the week
 - Cornelia St: to CLOSE Mon or Tue when Louisa St is re-opened; will re-open later in the week when Catherine St is closed
 - Catherine St: to CLOSE Wed or Thu and remain closed rest of the week
 - Next Weekend, 9/25 & 9/26: the plan is to have Louisa St and Cornelia St opened – Alice, Ann, and Catherine to be CLOSED

- West Harriet & Washington Streets north of Courthouse (next week 9/20 – 9/25)
 - **Monday 9/20: mill asphalt pavement on WIS 23 at north end of the project thru Minerva St intersection and Minerva/Washington intersection – FLAGGING OPERATION**
 - Limited operations scheduled Tue - Fri
 - **Saturday 9/25: pave lower layer of asphalt from Main Street intersection to just north of Minerva Street – FLAGGING OPERATION at Minerva St intersection**