

NEXT WEEK: SEPTEMBER 7TH – SEPTEMBER 10TH

- Bridge Work:
 - Planning to set steel beam supports for bridge deck by end of the week.
- Main Street / Downtown:
 - Storm Sewer from Ann St to Louisa St and west side of Ann Street.
 - Water services from Ann St to Louisa St.
 - Grading operations may start at Alice St.
 - **Side Street Access on the west side of Main Street - All side streets will be open for Labor Day weekend – Ann St will re-open later today for trail access.**
 - Alice St to remain open most of the week, but may *CLOSE* later in the week if grading operations start-up.
 - Ann St to *CLOSE* again on Tuesday 9/7 for the entire week.
 - Louisa St will *CLOSE* on either Tuesday 9/7 or Wednesday 9/8 for storm sewer.
 - Cornelia St & Catherine St to remain open all week.
- West Harriet & Washington Streets north of Courthouse
 - The remaining curb & gutter will be poured on Tuesday 9/7 (rain prevented the crew from finishing today).
 - Concrete sidewalks & driveway aprons to be poured later in the week.

