

### Rest of this week (10/21 & 10/22):

- Install railing on the west side of the bridge.
- Concrete bridge approaches, the sidewalk on the west side of Main St.

### Next week (10/25 to 10/29):

- Finish grading for asphalt paving from the bridge to just north of Alice St.
- Finish remaining work on the west side of Main St: concrete sidewalk, sign installations, topsoil work.
- Asphalt paving scheduled for Tuesday 10/26: pave the lower layer of asphalt from the bridge to Alice St and the south side of the bridge; pave surface layer of asphalt on the west side of Main St from the bridge to Harriet St.
- **Traffic switch scheduled for Wednesday 10/27: both lanes of traffic to be shifted back to the west side of Main Street from the bridge to Harriet St; open up traffic at the north end on West Harriet and Washington Streets.**
- After traffic switch: Prep work on the east side of Main St - removals and grading near the bridge, water valve adjustments.



### Week of 11/1 to 11/5:

- Finish east side concrete work: bridge approaches, curb, sidewalk.
- Install railing on the east side of the bridge.
- Other work on the east side of Main St: water valve adjustments, sign installations, start installing street light poles, lawn sod.

### Week of 11/8 to 11/12:

- Final asphalt paving on the east side of Main St and River St intersection.
- **Open up traffic to both sides of Main Street and across the bridge – remove traffic signal lights.**
- **Flagging will then be required across the bridge for the contractor to remove falsework beams and wood decking under the bridge.**
- After traffic is opened up, final manhole casting adjustments will be completed.
- Install street light poles and power them up by end of the week.
- Apply pavement markings (parking stalls, crosswalks, stop bars, etc.).
- **Open Main Street parking by end of the week.**

### Week of 11/15 to 11/19:

- **Flagging across the bridge for the contractor to complete removal of the falsework beams and wood decking under the bridge.**