

- Bridge Work:
 - Week of 10/4: form and pour west sidewalk, work on wing walls
 - Week of 10/11: finish wing walls
- Main Street / Downtown:
 - Week of 10/4:
 - Finish roadway grading and rock placement up to Catherine Street
 - Install concrete curb & gutter, maybe some sidewalk work
 - Week of 10/11:
 - Fine grading roadway gravel in preparation for paving
 - Concrete sidewalk
- West Harriet & Washington Streets north of Courthouse
 - Week of 10/4:
 - Lay lawn sod
 - Apply seed and erosion mat at the north end of the project
 - Install signs
 - Friday 10/8: pave upper layer of asphalt on West Harriet and Washington streets - FLAGGING OPERATION at Minerva St intersection
 - Week of 10/11:
 - Pavement markings, cleanup items
 - Planning to re-open this section later in the week

