

### **KEY DATE SUMMARY:**

- **Monday 11/8:** final asphalt paving (delays expected – please use alternate routes).
- **Wednesday 11/10:** traffic signal light removed, traffic re-opened on both sides of Main St.
- **Friday 11/12:** parking on Main Street re-opened, median street lights operational, road closure, and detour signs taken down for official roadway opening.
- **Friday 12/3:** street lights on each side of Main St operational.

### **MORE DETAIL:**

- **Saturday 11/6:** Finish paving the lower layer of asphalt on both sides of the bridge and elsewhere on Main St.
  - Flagging will be required at the River Street intersection.
- **Monday 11/8:** Finish paving surface layer of asphalt on the east side of Main St from the bridge to Harriet St and entire River St intersection south of the bridge.
  - Side street access along the east side of Main St will be limited. At least 1 side street will remain open at all times, but which one is open will change throughout the day as paving operations progress.
  - Both sides of River Street/CTH F will be closed for paving the intersection. Hwy 23 traffic will be flagged through the intersection and across the bridge. The temp traffic signal will be turned off for paving operations and turned back on when the asphalt is ready to be driven on.
- **Wednesday 11/10:** Remove the temp traffic signal light and open up traffic on both sides of Main St (early afternoon).
  - After the traffic signal light is turned off, the bridge contractor will need to flag one lane of traffic across the bridge during work hours for a crane to complete the removal of beams and falsework under the bridge deck.
- **Friday 11/12:** By the end of the day, the plan is to have parking stalls re-opened on Main Street.
  - Work to be completed on Main Street by Friday: pavement markings, manhole casting installations, signing.
  - Street Lighting:
    - Decorative poles in the median are scheduled to be installed and operational by 11/12.
    - Taller poles that get installed on each side of Main Street and in the grass median between Cornelia St and Harriet St are not scheduled to be delivered until November 29<sup>th</sup>, so we anticipate these won't be operational until December 3<sup>rd</sup>.
- **Week of 11/15:** Bridge contractor may still need to flag one lane of traffic across the bridge for final cleanup work; other cleanup work on Main Street may be occurring as well.