



### **WIS 23/Galena Street project in Darlington:**

- Current work to continue through the end of July:
  - Continue water main and storm sewer installation from Huntington Court to the south
  - Continue roadway grading from Ravine Street to the south
- Thu 6/30 & Fri 7/1: Concrete sidewalk and driveway aprons to be formed and poured from River St to Ravine St
  - Driveway access to be re-opened on Tuesday 7/5
- Tue 7/5 & Wed 7/6: Polymer overlay on the bridge deck
  - half each day maintaining 1 lane of traffic across the bridge under FLAGGING operations, expect delays
- Fri 7/8: Pave lower layer of asphalt pavement from River St to Ravine St
- Mid-October: anticipated project completion

### **WIS 23 project from Darlington to Mineral Point:**

- Culvert pipe installations were completed last week
  - local traffic to take caution driving over patches filled with gravel & asphalt millings – loose gravel and bump signs setup
- Thu 6/30: Concrete deck pour for the bridge over Rock Branch Creek
- The remaining bridge work & roadway approaches are to continue through the end of July
  - Late July/early August: local traffic access to re-open across the new bridge
- Next week: Crew scheduled to remove remaining guardrail sections just north of Darlington along Pecatonica River and north end between WIS 39 and Mineral Point
- August 1<sup>st</sup>: milling and asphalt paving to start, anticipated to take 3-4 weeks
- Late August thru early October: gravel shouldering, install a new guardrail, rumble strips, restoration, pavement markings
- Early October: anticipated project completion

