

NEXT WEEK: AUGUST 16TH – 20TH

- Bridge Work:
 - Bridge Deck demolition to start and continue for the next 2 weeks.
- Main Street / Downtown:
 - Water Main and Storm Sewer installation up to Ann Street intersection.
 - Water Service installations from Alice to Ann may start Friday 8/20 and continue into the following week.
 - Contractor will coordinate with property owners on water service disruptions.
 - Side Street Access:
 - **Alice St to re-open** late Monday or early Tuesday.
 - **Ann St to CLOSE** Tuesday and remain closed for at least 2 weeks.
 - Louisa, Cornelia, and Catherine to remain open all of next week.





- West Harriet & Washington Streets north of Courthouse

- Roadway grading and rock placement to continue all week.
- Concrete curb & gutter potentially late August.

- People have asked: What will be planted in the boxed-out areas in the sidewalk thru Downtown?

- Most of the planting beds will get a

deciduous tree – types vary from Hackberry, Ginkgo, Honey Locust, Crabapple, English Oak, or Lilac.

- Juniper shrubs and perennials will also be planted with the trees. Some planting beds will only have perennials.
- The planting beds will be topped off with weed barrier fabric and brown shredded bark mulch.
- All of the plantings will be installed at the same time for both sides of Main St. If schedule and weather permit, they will be planted this Fall. If not, it will be next Spring.